

City of Rio Rancho Arterial Roadway Lighting Conversion

Preliminary Schedule & Segment Breakdown

	Segment 1	Segment 2	Segment 3	Segment 4	Segment 5
Schedule	08/21/23 to 09/15/23	09/11/23 to 09/29/23	09/25/23 to 10/13/23	10/09/23 to 10/20/23	10/23/23 to 10/27/23
QTY	396 luminaires on 316 light poles	268 luminaires on 201 light poles	189 luminaires on 189 light poles	257 luminaires on 186 light poles	97 luminaires on 96 light poles
North Boundary	Progress Blvd NE	Redondo Sierra Vista NE	Hwy 550	Northern Blvd NE	High Resort Blvd SE
South Boundary	Wellspring Ave SE	Northern Blvd NE	Westside Blvd	Chessman Dr NE	Westside Blvd
West Boundary	Jardin Rd SW	Unser Blvd NE	Hwy 528 (except for a small number of lights on Meadowlark Ln SE)	Unser Blvd NE	Unser Blvd SE
East Boundary	Unser Blvd NE	Hwy 528		Hwy 528	Hwy 528

Estimated Start Date: August 21, 2023

Estimated Substantial Completion Date: November 10, 2023*

*Two weeks scheduled for punch list & City acceptance once installation is completed per above timeline.

Page two displays a map of the City with the identified Segments.

Project Segments

